ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ -3-

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

1 **ವಿಷಯ:** Construction of RCC drain and providing RCC covering to existing SWD at Kondappa layout 25th cross road in ward no-02 of yelahanka Sub division.

ಉಲ್ಲೇಖ: ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) /W.O/ 62 /2016-17 date: 30-04-2016.

* * * * *

2 ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Construction of RCC drain and providing RCC covering to existing SWD at Kondappa layout 25th cross road in ward no-02 of yelahanka Sub division. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ ಮೆ.ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ರವರಿಗೆ ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

3 ಮುಂದುವರೆದು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೊಂಡಪ್ಪ ಬಡಾವಣೆಯಲ್ಲಿ ಆರ್.ಸಿ.ಸಿ. ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವ ಅಂಶಗಳನ್ನು ನಿರ್ವಹಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಆದರೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಿರುವ ಸ್ಥಳದಲ್ಲಿ ರೈಲ್ವೆ ಇಲಾಖೆಯವರು ಹಾಗೂ ಕೆರೆ ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರದ ಸಂಸ್ಥೆಗಳಿಂದ ಅಡಚಣೆ ಉಂಟಾಗಿರುವುದರಿಂದ ಈ ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ: 15-5-2017 ರಂದು ಪ್ರಾರಂಭಿಸಿ 9-8-2017 ರಂದು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಎಂಬ ಅಂಶವನ್ನು ತಮ್ಮ ಅವಗಮನಕ್ಕೆ ತರಲಾಗಿದೆ.

A.E.

4. AEE (YNK) 3/8/17

5) EE

Executive Engineer
Yelahanka Division
Yelahanka Zone
Bruhat Bangalore Mahanagara Palike
BANGALORE

6)

Chief Engineer
Yelahanka Zone
Bruhat Bangalore Mahanagara Palike
Bangalore 97

BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of RCC drain and Providing RCC covering to Existing SWD at kondappa layout 25th cross road in ward no-02 of yelahanka Sub division.**			
2	Sanctioned Estimate No. And Date	EE/YMC/TS/124/15-16 Dt: 21-03-16			
3	Name of the Contractor	**KRIDL**			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	15/05/17			
6	Date of Completion:	09/07/17			
7	Measurment Recorded	———			
	M.B No	4648			
	Page No	4647) TO 4647) 55			
8	Name of the Office/ Officials incharge of the work	———			
	1) Asst. Exe Engineer	Devaraj			
	2) Asst. Engineer	pavana nagathi			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
1500000=00		1495780=00	↓	4220=00	———

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASSTT. EXE. ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn.)
Yelahanka, Bangalore

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು - 560064